

QUERY LIST			RESPONSE	
Item	Date		Date	
(This is a continuous list. For date of issue refer to email date)			 Costing for Quality on Time	
UNIVERSITY OF FORT HARE - FINANCE OFFICE CONVERSION				
<u>For date of submission see email date</u>			<u>Kindly insert your response into this list</u>	
1	08-12-2025	ARCH/CIVIL ENG: External paving extent? Will this be replaced?	11 12 2025	See previous response sent.
2	08-12-2025	ELEC ENG: Electrical Installation Bills of Quantities required		
3	08-12-2025	MECH ENG: Mechanical Installation Bills of Quantities required		
4	08-12-2025	CIVIL ENG: Civil engineering drawings required - Pls see items below. Work to existing paving? Work to existing water and drain piping incl blanking off?		
5	08-12-2025	STRUCT ENG: Structural Engineering drawings required	10-12-2025	Received
6	08-12-2025	H&S AGENT: Health and Safety Specification and Bills of Quantities required		
7	08-12-2025	ARCH: Glass thickness to windows, shopfronts and doors?	11 12 2025	See previous response sent on glass thickness - we cannot specify that.
8	08-12-2025	ARCH: Wall and floor tiling specs? I.e. at this stage only type (porcelain, cermic, etc) and thickness required	11 12 2025	See previous response sent.
9	10-12-2025	ARCH: Are photos of the existing building available?	11 12 2025	Will share via download link
10	10-12-2025	STRUCT ENG: Where one brick and cavity walls are to be demolished, what is required for support of roof structure? Which internal walls are loadbearing?		
11	10-12-2025	STRUCT ENG/ARCH: Please confirm which external walls are cavity construction versus solid brickwork? Refer Dwnes A-01-1002. A-11-1000	10-12-2025	Structural dwngs issued
12	10-12-2025	ARCH: Garage door spec and dimensions, number of doors (2?) required?	11 12 2025	There are no garage doors allowed for in this project.
13	10-12-2025	ARCH: Facade doors - specific locations and quantities unclear. How many? Sizes? Separate from door count?	11 12 2025	Refer applicable door schedules and details
14	10-12-2025	ARCH: Areas where timber flooring to be removed dimensions? Please identify areas, thickness of flooring and battens, is underfloor structure retained?	11 12 2025	Refer Floor Finishes drawing - A-(52)1001. Engineers to advise if existing sub-structure can be retained.
15	10-12-2025	ARCH: Floor tile removal areas dimensions? Please show areas, thickness of tiles and screed, type of tiles?	11 12 2025	Refer Floor Finishes drawing and previous comments on tiles allowances. Adhesive specification to follow.
16	10-12-2025	CIVIL ENG/ARCH: Paving demolition areas not dimensioned or clearly defined. Exact area, type of paving (concrete/pavers/asphalt?), thickness/depth?	11 12 2025	See previous response sent.

QUERY LIST			RESPONSE	
Item	Date		Date	
	(This is a continuous list. For date of issue refer to email date)			 DELL QS Costing for Quality on Time
17	10-12-2025	ARCH: Steps and nib wall dimensions not provided. Dimensions of steps (width, length, risers), nib wall dimensions and height. material?	11 12 2025	All dimensions indicated on plans.
18	10-12-2025	ARCH: Is fence included in scope? Height of brick portion versus fence portion not indicated	11 12 2025	No fence required. Allow PC sum of R50k for now.
19	10-12-2025	ARCH: Roof areas difficult to scale accurately from plan. Please confirm roof areas. Are the measurements shown taken on plan or on slope? Roof pitch?	11 12 2025	Roof pitch is indicated on sections along with eaves overhang.
20	10-12-2025	ARCH: Are all ceilings demolished or specific areas? Type of ceiling to be removed?	11 12 2025	All ceiling demolished - refer Ceiling plan for new specifications and details - drawings A-(14)1000
21	11-12-2025	CIVIL ENG/ARCH: Which drainage/water lines retained? Termination requirements and details (capped, plugged)?		
22	11-12-2025	ELEC ENG: No mention of electrical removal in demolition notes. Refer Dwng A-01-1002. Are electrical fittings, switches, sockets removed? DB boards? Conduits/cables? How much builder's work required in making good?		
23	11-12-2025	ARCH: Site Plan required. No indication of access routes or site establishment. Where can contractor establish site? Access route? Working hour restrictions? Protection to residences?	11 12 2025	Client to advise.
24	11-12-2025	ARCH: Existing ablution block to remain - location not clearly marked. Exact location, protection required? Services running through?	11 12 2025	Existing ablutions to be upgraded - refer applicable drawing - A-(50)6001
25	11-12-2025	ARCH: Finishing Schedule required. Items require "make good to match existing" but existing finishes not specified (timber type, plaster, paint)?	11 12 2025	Refer drawing A-(51)1001
26	11-12-2025	STRUCT ENG: Wall stability during demolition - no structural details. Refer Dwng A-01-1002. Which wall needs temporary support? Method required (props, needling)?		
27	11-12-2025	STRUCT ENG: Is it necessary to describe the demolition sequence?		
28	11-12-2025	ARCH: Instruction - Finish to concrete beam to be "Degree of Accuracy - Class 1"	11 12 2025	Noted