

QUERY LIST			RESPONSE	
Item	Date		Date	
	(This is a continuous list. For date of issue refer to email date)			 DELL QS Costing for Quality on Time
UNIVERSITY OF FORT HARE - FINANCE OFFICE CONVERSION				
<u>For date of submission see email date</u>			<u>Kindly insert your response into this list</u>	
1	08-12-2025	ARCH/CIVIL ENG: External paving extent? Will this be replaced?		
2	08-12-2025	ELEC ENG: Electrical Installation Bills of Quantities required		
3	08-12-2025	MECH ENG: Mechanical Installation Bills of Quantities required - HVAC, ventilation, fire systems	10-12-2025	Received Bills for HVAC airconditioning and ventilation. Fire Systems allowed as a Prov Sum
4	08-12-2025	CIVIL ENG: Civil engineering drawings required - Pls see items below. Work to existing paving? Work to existing water and drain piping incl blanking off?	10-12-2025	CIVIL ENG: says civil drawings may not be needed. QS: see questions re plumbing, drainage, surface beds and paving below
5	08-12-2025	STRUCT ENG: Structural Engineering drawings required	10-12-2025	Received - S-01 series
6	08-12-2025	H&S AGENT: Health and Safety Specification and Bills of Quantities required		
7	08-12-2025	ARCH: Glass thickness to windows, shopfronts and doors?		
8	08-12-2025	ARCH: Wall and floor tiling specs? I.e. at this stage only type (porcelain, cermic, etc) and thickness required		
9	10-12-2025	ARCH: Are photos of the existing building available?		
10	10-12-2025	STRUCT ENG: Where one brick and cavity walls are to be demolished, what is required for support of roof structure? Which internal walls are loadbearing?		
11	10-12-2025	STRUCT ENG/ARCH: Please confirm which external walls are cavity construction versus solid brickwork? Refer Dwngs A-01-1002, A-11-1000	10-12-2025	Structural dwngs issued
12	10-12-2025	ARCH: Garage door spec and dimensions, number of doors (2?) required?		
13	10-12-2025	ARCH: Facade doors - specific locations and quantities unclear. How many? Sizes? Separate from door count?		
14	10-12-2025	ARCH: Areas where timber flooring to be removed dimensions? Please identify areas, thickness of flooring and battens, is underfloor structure retained?		

QUERY LIST			RESPONSE
Item	Date		 DELL QS Costing for Quality on Time
		(This is a continuous list. For date of issue refer to email date)	
15	10-12-2025	ARCH: Floor tile removal areas dimensions? Please show areas, thickness of tiles and screed, type of tiles?	
16	10-12-2025	CIVIL ENG/ARCH: Paving demolition areas not dimensioned or clearly defined. Exact area, type of paving (concrete/pavers/asphalt?), thickness/depth?	
17	10-12-2025	ARCH: Steps and nib wall dimensions not provided. Dimensions of steps (width, length, risers), nib wall dimensions and height, material?	
18	10-12-2025	ARCH: Is fence included in scope? Height of brick portion versus fence portion not indicated	
19	10-12-2025	ARCH: Roof areas difficult to scale accurately from plan. Please confirm roof areas. Are the measurements shown taken on plan or on slope? Roof pitch?	
20	10-12-2025	ARCH: Are all ceilings demolished or specific areas? Type of ceiling to be removed?	
21	11-12-2025	CIVIL ENG/ARCH: Which drainage/water lines retained? Termination requirements and details (capped, plugged)?	
22	11-12-2025	ELEC ENG: No mention of electrical removal in demolition notes. Refer Dwng A-01-1002. Are electrical fittings, switches, sockets removed? DB boards? Conduits/cables? How much builder's work required in making good?	
23	11-12-2025	ARCH: Site Plan required. No indication of access routes or site establishment. Where can contractor establish site? Access route? Working hour restrictions? Protection to residences?	
24	11-12-2025	ARCH: Existing ablution block to remain - location not clearly marked. Exact location, protection required? Services running through?	
25	11-12-2025	ARCH: Finishing Schedule required. Items require "make good to match existing" but existing finishes not specified (timber type, plaster, paint)?	
26	11-12-2025	STRUCT ENG: Wall stability during demolition - no structural details. Refer Dwng A-01-1002. Which wall needs temporary support? Method required (props, needling)?	
27	11-12-2025	STRUCT ENG: Is it necessary to describe the demolition sequence?	
28	11-12-2025	ARCH: Instruction - Finish to concrete beam to be "Degree of Accuracy - Class 1"	Noted

QUERY LIST			RESPONSE	
Item	Date		Date	
	(This is a continuous list. For date of issue refer to email date)			 DELL QS Costing for Quality on Time
29	11-12-2025	STRUCT ENG: Confirm surface bed thickness - structural drawings show layout but thickness not clearly indicated. Assume 100mm or 150mm?		
30	11-12-2025	STRUCT ENG: Pls confirm extent of new surface beds - Only where timber floors removed OR over all existing concrete areas. Cost impact ~R100,000		
31	11-12-2025	STRUCT ENG: Reinforcement Schedules required. In their absence what kg/m3 proportions should we measure? Bar marks shown on Foundation Layout S-01-001 but schedules not provided		
32	11-12-2025	STRUCT ENG/ARCH: Existing concrete floor condition survey required - Can floors be prepared and tiled directly or do new surface beds need to be cast over?		
33	11-12-2025	ARCH: Confirm screed extent - Notes say 'screeds where required'. All areas (380 m²) or selective areas only? Which areas can tiles go directly on prepared surface beds?		
34	11-12-2025	ARCH: Confirm screed thickness - 50mm throughout or varies by location? Ablutions confirmed 50mm to falls.		
35	11-12-2025	ELEC ENG/MECH ENG/CIVIL ENG/STRUCT ENG/ARCH: Concrete encasing or other builder's work to services beneath floors required. Coordination required. Electrical conduits, plumbing pipes and drainage must be in place before surface beds are cast. Services drawings required		
36	08-12-2025	CIVIL ENG: Please clarify extent of and specs for taking up and laying new paving.		
37	08-12-2025	ELEC ENG: Electrical Installation Bills of Quantities required - Demolitions, new installation, lighting, power, data		
38	08-12-2025	CIVIL ENG: Civil engineering drawings required - Drainage, stormwater, external works details		
39	08-12-2025	H&S AGENT: Health and Safety Specification and Bill of Quantities required	10-12-2025	Received - Spec and Bills
40	10-12-2025	STRUCT ENG/ARCH: Please confirm which external walls are cavity construction vs solid - Required for accurate brickwork quantities	10-12-2025	Structural drawings issued
41	10-12-2025	ARCH: Built-in cupboards approximate dimensions required to allow a Provisional Sum. Will cupboard details follow after tender?		

QUERY LIST		RESPONSE	
<u>Item</u>	<u>Date</u> (This is a continuous list. For date of issue refer to email date)	<u>Date</u>	
42	11-12-2025 ARCH: Should an item be included for the contractor to engage a Land Surveyor to survey the existing floor levels and variations? This may be needed to confirm surface bed levels and screed thicknesses		
43	11-12-2025 GEOTECH: Existing ground conditions for external works Geotechnical report or trial pits recommended for paving sub-base design	11-12-2025	CIVIL ENG: Allow a Prov Sum of R25 000.00 for test pits.