

QUERY LIST			RESPONSE	
Item	Date		Date	
	(This is a continuous list. For date of issue refer to email date)			 DELL QS Costing for Quality on Time
	UNIVERSITY OF FORT HARE - FINANCE OFFICE CONVERSION			
	<u>For date of submission see email date</u>		<u>Kindly insert your response into this list</u>	
1	08-12-2025	ARCH/CIVIL ENG: External paving extent? Will this be replaced?		
2	08-12-2025	ELEC ENG: Electrical Installation Bills of Quantities required		
3	08-12-2025	MECH ENG: Mechanical Installation Bills of Quantities required		
4	08-12-2025	CIVIL ENG: Civil engineering drawings required - Pls see items below. Work to existing paving? Work to existing water and drain piping incl blanking off?		
5	08-12-2025	STRUCT ENG: Structural Engineering drawings required	10-12-2025	Received
6	08-12-2025	H&S AGENT: Health and Safety Specification and Bills of Quantities required		
7	08-12-2025	ARCH: Glass thickness to windows, shopfronts and doors?		
8	08-12-2025	ARCH: Wall and floor tiling specs? I.e. at this stage only type (porcelain, cermic, etc) and thickness required		
9	10-12-2025	ARCH: Are photos of the existing building available?		
10	10-12-2025	STRUCT ENG: Where one brick and cavity walls are to be demolished, what is required for support of roof structure? Which internal walls are loadbearing?		
11	10-12-2025	STRUCT ENG/ARCH: Please confirm which external walls are cavity construction versus solid brickwork? Refer Dwngs A-01-1002, A-11-1000	10-12-2025	Structural dwngs issued
12	10-12-2025	ARCH: Garage door spec and dimensions, number of doors (2?) required?		
13	10-12-2025	ARCH: Facade doors - specific locations and quantities unclear. How many? Sizes? Separate from door count?		
14	10-12-2025	ARCH: Areas where timber flooring to be removed dimensions? Please identify areas, thickness of flooring and battens, is underfloor structure retained?		
15	10-12-2025	ARCH: Floor tile removal areas dimensions? Please show areas, thickness of tiles and screed, type of tiles?		

QUERY LIST			RESPONSE
Item	Date		Date
	(This is a continuous list. For date of issue refer to email date)		 DELL QS Costing for Quality on Time
16	10-12-2025	CIVIL ENG/ARCH: Paving demolition areas not dimensioned or clearly defined. Exact area, type of paving (concrete/pavers/asphalt?), thickness/depth?	
17	10-12-2025	ARCH: Steps and nib wall dimensions not provided. Dimensions of steps (width, length, risers), nib wall dimensions and height, material?	
18	10-12-2025	ARCH: Is fence included in scope? Height of brick portion versus fence portion not indicated	
19	10-12-2025	ARCH: Roof areas difficult to scale accurately from plan. Please confirm roof areas. Are the measurements shown taken on plan or on slope? Roof pitch?	
20	10-12-2025	ARCH: Are all ceilings demolished or specific areas? Type of ceiling to be removed?	
21	11-12-2025	CIVIL ENG/ARCH: Which drainage/water lines retained? Termination requirements and details (capped, plugged)?	
22	11-12-2025	ELEC ENG: No mention of electrical removal in demolition notes. Refer Dwng A-01-1002. Are electrical fittings, switches, sockets removed? DB boards? Conduits/cables? How much builder's work required in making good?	
23	11-12-2025	ARCH: Site Plan required. No indication of access routes or site establishment. Where can contractor establish site? Access route? Working hour restrictions? Protection to residences?	
24	11-12-2025	ARCH: Existing ablution block to remain - location not clearly marked. Exact location, protection required? Services running through?	
25	11-12-2025	ARCH: Finishing Schedule required. Items require "make good to match existing" but existing finishes not specified (timber type, plaster, paint)?	
26	11-12-2025	STRUCT ENG: Wall stability during demolition - no structural details. Refer Dwng A-01-1002. Which wall needs temporary support? Method required (props, needling)?	
27	11-12-2025	STRUCT ENG: Is it necessary to describe the demolition sequence?	
28	11-12-2025	ARCH: Instruction - Finish to concrete beam to be "Degree of Accuracy - Class 1"	Noted